

NWIS

DAILY DRILLING REPORT

Doc ID
W002-DDR-31

Well: Alpha-02 | Well ID: W002 | Field: Field_Alpha | Date: 02-10-2024

PRIMARY ISSUE CATEGORY: STUCK PIPE

1. REPORT SUMMARY

Report No.	31	Date	02-10-2024
Start Depth	3140 m	End Depth	3168 m
Progress (24 hr)	28 m	Formation	Formation_Y (lower)
Rig	Rig Sagar-3	Mud Type	Water-Based Mud (WBM) - KCl/Polymer Inhibitive

2. MUD PROPERTIES

MW (SG)	PV (cP)	YP (lb/100ft2)	Gel 10s/10m	pH	Solids (%)
1.32	32	22	10/26	9.6	7.8

3. TORQUE & OVERPULL TREND LOG

Time	Depth (m)	Torque (kft-lb)	Overpull (klb)	RPM	Flow (gpm)
02:00	3140	9.2	15	120	650
06:00	3148	11.5	24	118	640
10:00	3154	13.8	38	115	635
13:30	3160	16.4	55	-	610
14:00	3160	-	String immobile	-	580

4. FREE POINT & FISHING SUMMARY

Check Depth (m)	FPI Result	Pill Type	Pill Volume (bbl)
3105	Free (confirmed)	-	-
3140	Partial drag	-	-
3160	Stuck (pack-off)	Diesel-based freeing pill	20

5. OPERATIONS TIMELINE (24 HR)

Time	Duration (hr)	Activity
00:00-10:00	10.0	Drilling ahead 3140-3154 m; torque trending up
10:00-13:30	3.5	Reaming connection; overpull escalating 24-55 klb
13:30-14:00	0.5	String became immobile; pack-off confirmed at 3160 m
14:00-17:00	3.0	Circulated max safe rate; hi-vis sweep; FPI survey run

17:00-22:30	5.5	Freeing pill spotted; jarring cycles performed
22:30-24:00	1.5	String freed; circulated clean; resumed operations

6. EVENT / INCIDENT DETAIL

At 3160 m, the drillstring became stuck (no rotation, no reciprocation) while reaming back to bottom after a connection, following a clear escalating torque and overpull trend.

Action Taken:

- 1. Circulation maintained at maximum safe rate to prevent further pack-off.
- 2. 40 bbl hi-vis sweep pumped to lift the cuttings bed.
- 3. Free-point indicator (FPI) survey run; confirmed free pipe to 3105 m.
- 4. 20 bbl diesel-based pipe-freeing pill spotted across 3140-3170 m.
- 5. String worked with jarring cycles at 60-80 klb overpull.

Result: String freed after approximately 9 hours. Circulated clean and resumed drilling with increased sweep frequency and reduced ROP.

NPT Incurred: 9.0 hours

Engineer Remark: Torque/overpull escalation was visible roughly 11.5 hours before the string became immobile; a preventive wiper trip at the first 1.4x-baseline torque reading would likely have avoided this event.

7. PERSONNEL ON SITE

Company Man	P. Nair	Drilling Supervisor	A. Khan
Mud Engineer	V. Rao	Toolpusher	K. Singh

This Daily Drilling Report is a synthetically generated historical record produced for the NWIS prototype (W002). Not associated with an actual drilling operation.