

NWIS

DAILY DRILLING REPORT

Doc ID
W003-DDR-22

Well: Alpha-03 | Well ID: W003 | Field: Field_Alpha | Date: 28-06-2024

PRIMARY ISSUE CATEGORY: OVERPRESSURE / KICK

1. REPORT SUMMARY

Report No.	22	Date	28-06-2024
Start Depth	3185 m	End Depth	3215 m
Progress (24 hr)	30 m	Formation	Formation_Z (upper)
Rig	Rig Sagar-4	Mud Type	Oil-Based Mud (OBM)

2. MUD PROPERTIES

MW (SG)	PV (cP)	YP (lb/100ft2)	Gel 10s/10m	pH	Solids (%)
1.28 -> 1.42	38	24	12/30	-	4.2

3. DRILLING PARAMETERS

Depth (m)	ROP (m/hr)	WOB (klb)	RPM	MW (SG)	Torque (kft-lb)
3185	14	18	100	1.28	12.0
3192	13	18	102	1.28	12.3
3198	10	17	98	1.28	12.6
3200	4	15	85	1.28 -> 1.42	13.5
3215	9	18	100	1.42	13.1

4. WELL CONTROL / KILL SHEET SUMMARY

Parameter	Value
Pit gain at detection	6 bbl
Background gas (before / peak)	40 units / 210 units
Connection gas peak	850 units
SIDPP	380 psi
SICP	460 psi
Original mud weight	1.28 SG
Calculated kill mud weight	1.42 SG
Kill method	Driller's Method (2 circulations)
Final mud weight after kill	1.42 SG

5. OPERATIONS TIMELINE (24 HR)

Time	Duration (hr)	Activity
00:00-05:00	5.0	Drilling ahead 3185-3198 m
05:00-05:30	0.5	Flow observed on connection; well shut in
05:30-09:30	4.0	Well control operations; Driller's Method (1st circulation)
09:30-13:00	3.5	Second circulation with kill-weight mud; well confirmed dead
13:00-24:00	11.0	Drilling ahead 3200-3215 m under close monitoring

6. EVENT / INCIDENT DETAIL

At 3210 m (kick detected during connection at 3200 m), a kick was detected with a pit gain of 6 bbl and background gas rising from 40 to 210 units, with connection gas peaking at 850 units.

Action Taken:

- 1. Well was shut in immediately using the annular BOP (hard shut-in).
- 2. SIDPP (380 psi) and SICP (460 psi) were recorded and logged on the kill sheet.
- 3. Kill mud weight was calculated at 1.42 SG and mixed on surface.
- 4. Well was circulated out using the Driller's Method across two full circulations.

Result: Well was successfully killed; no gas observed at surface after the second circulation. Drilling resumed with mud weight held at 1.42 SG and connection gas checks on every stand.

NPT Incurred: 8.0 hours

Engineer Remark: Overpressure trend consistent with regional Formation_Z behaviour, also seen at a shallower depth in W002. Recommend raising planning mud weight to 1.40+ SG before penetrating 3150 m on all future Block_2 wells.

7. PERSONNEL ON SITE

Company Man	P. Nair	Drilling Supervisor	D. Bhatt
Mud Engineer	V. Rao	Toolpusher	K. Singh

This Daily Drilling Report is a synthetically generated historical record produced for the NWIS prototype (W003). Not associated with an actual drilling operation.